

# Broadband Update

## January 2018

### Headlines

- ***Bucks has now crossed the 93% superfast coverage mark!***
- ***Connected Counties Phase 2 has now passed over 3,100 premises across Bucks with 35 cabinets and the first full fibre network live.***



### Coverage in Bucks

- Superfast coverage (>24Mbps) has now crossed the 93% mark with ultrafast passing the 36% mark.
- The table below shows fibre broadband coverage growth across Bucks since April 2013 (Q1 2013/14) up to today (11/01/2018).
- The superfast speed is measured at 24Mbps where some organisations use 30Mbps.



	Q1 2014/15	Q1 2015/16	Q1 2016/17	Q1 2017/18	LAST MONTH	TODAY 18/01/2018
Ultrafast Broadband (>100 Mbps)	31.90%	31.90%	33.00%	33.80%	35.68%	36.02%
Superfast Broadband (>24 Mbps)	73.50%	83.60%	88.70%	91.10%	92.68%	93.17%



## Connected Counties Delivery - Phase 1

- Phase 1 (Contract 1) is now in the 'In Life' stage till March 2023, and will now monitor the Take-Up of connections. This will impact on funding in the investment fund with next review due in September 2018.
- Phase 1 take-up up to November 2017 is 52.18% with the previous month 51.70%



## Connected Counties Delivery - Phase 2 & 2a

- Phase 2 and 2a (Contract 2 & gainshare) has fifteen new cabinets live and the first full-fibre network live in the last month of reporting taking total premises passed to over 3,100.



### Progress in tables

- The tables below are from the weekly dashboard report from BT. It shows how the project is progressing against contracted premises passed (Table 2); new green fibre cabinets (Table 3); and new Fibre to the Premise networks (Table 4).

**Table 2 - Contract 2 Premises Passed in Bucks**

	Last month	Today 18/01/2018
Contract Target of premises passed	12,517	12,517
Actual premises passed	1,841	3,179

**Table 3 - Contract 2 Cabinets Stood & Live in Bucks**

	Last month	Today 18/01/2018
Cabinets in plan to date	138	139
Actual cabinets surveyed	97	100
Actual cabinets stood	52	56
Actual cabinets live	20	35

**Table 4 - Contract 2 Fibre to the Premise Designs & Live in Bucks**

	Last month	Today 18/01/2018
Full fibre networks in plan to date	73	73
Actual designs complete	22	22
Actual full fibre Live	0	1



**Take Up (Connections across both counties)**

	July 2017	August 2017	September 2017	October 2017	November 2017
Contract 1 FTTC	49.50%	50.25%	51.07%	51.99%	52.70%
Contract 1 FTTP	24.04%	24.84%	24.84%	25.64%	26.12%
Contract 2 FTTC	20.67%	19.58%	20.91%	21.49%	24.02%
Contract 2 FTTP	0.00%	0.00%	0.00%	0.00%	0.00%

*“...So far no connections recorded on the full fibre networks...”*

